CIVIL QUALITY CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Name of Work :: Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC Roof for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Over, BBMP, Bangalore

Name of Client	:	**Executive Engineer,** R R Nagar Division , BBMP, Bangalore.
Contractor/Agency	:	**M/s SKS Infrastructure Pvt Ltd,** Bangalore.
Total Cost	:	Rs. 84.05 Lakhs
Date of Inspection	:	15.06.2022
Reference number	:	EE/RRND/Wo.No/000062/2021-22
Status of Bill	:	1st and Final Bill
In the Presence of	:	(a) **Assistant Engineer, Ward No.17,** BBMP, Bangalore.
	:	(b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants and Engineers, Bangalore

Compliance Report

Sl.No	Description of the Item	Unit	Qty		Comments / observations
1	Providing and constructing Precast concrete solid blocks with compressive strenght not less than 35Kg/sqm with	Sqm	20.52	:	Work done up to the billed quantity and Quality is satisfactory
2	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:8,	Cum	6.82	:	Work done upto the billed Quantity and Quality is satisfactory.
3	Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 20mm	Cum	14.94	:	Work done upto the billed Quantity and Quality is satisfactory.
93	KSRB 12-8.1 : Constructing brick masonry inspection chamber 455x610mm, and 450mm depth, (clear	Nos	7	:	Work done upto the billed Quantity and Quality is satisfactory.
112	KSRRB M600-1: Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @ 160kg, with	Cum	5.28	:	Work done upto the billed Quantity and Quality is satisfactory.
113	KSRRB M600-2: Cement concrete pavement : construction of unreinforced, dowel jointed, plain	Cum	5.28	:	Work done upto the billed Quantity and Quality is satisfactory.

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 066.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

CIVIL QUALITY
CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited
Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Sl.No	Description of the Item	Unit	Qty		Comments / observations
115	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry,	Cum	36	:	Work done upto the billed Quantity and Quality is satisfactory.
116	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces	Cum	11.25	:	Work done upto the billed Quantity and Quality is satisfactory.
117	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry,	Cum	122.04	:	Work done upto the billed Quantity and Quality is satisfactory.
118	Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in	Cum	1087.3	:	Work done upto the billed Quantity and Quality is satisfactory.
119	Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in	Cum	61.78	:	Work done upto the billed Quantity and Quality is satisfactory.
120	Providing and laying Plain / Reinforced Cement Concrete design mix M25 with OPC @ 340kgs, with	Cum	145.06	:	Work done upto the billed Quantity and Quality is satisfactory.
121	Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending,	Ton	3.84	:	Work done upto the billed Quantity and Quality is satisfactory.
122	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour,	Sqm	171.24	:	Work done upto the billed Quantity and Quality is satisfactory.
123	Providing & laying precast drain cover slab of 250 mm thickness in CM 1:3 including cost of all materials, labour,	Sqm	45.48	:	Work done upto the billed Quantity and Quality is satisfactory.
124	Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for	Sqm	535.42	:	Work done upto the billed Quantity and Quality is satisfactory.
125	Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC	m	641	:	Work done upto the billed Quantity and Quality is satisfactory.
126	Providing and applying spray painting (excluding priming coat) over concrete / masonry / asbestos cement	Sqm	115.32	:	Work done upto the billed Quantity and Quality is satisfactory.
127	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered	Sqm	115.32	:	Work done upto the billed Quantity and Quality is satisfactory.

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS
ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017
Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

Sl.No	Description of the Item	Unit	Qty		Comments / observations
128	Excavation in Soil using Hydraulic Excavator CK 90 and Tippers with Disposal Excavation for roadwork in	Cum	673.97	:	Work done upto the billed Quantity and Quality is satisfactory.
129	Construction of granular sub-base Grading-V as sub base and drainage layers by providing coarse graded	Cum	648.27	:	Work done upto the billed Quantity and Quality is satisfactory.
130	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap /	Cum	692.68	:	Work done upto the billed Quantity and Quality is satisfactory.
131	Providing and applying prime coat with S.S.Bitumen emulsion on prepared surface of granular base such	Sqm	1462.5	:	Work done upto the billed Quantity and Quality is satisfactory.
132	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading,	Rmt	96.22	:	Work done upto the billed Quantity and Quality is satisfactory.
133	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5	Rmt	1924.28	:	Work done upto the billed Quantity and Quality is satisfactory.
134	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of	Cum	76.98	:	Work done upto the billed Quantity and Quality is satisfactory.
EIRL-1	KSRB 12-1: Providing and laying in position to required level or slope of internal diameter salt glazed stoneware	Cum	331	:	Work done upto the billed Quantity and Quality is satisfactory.
EIRL-2	KSRB 12-3: Providing and laying in position plain cement concrete of mix M7.5 using 40mm ..	Rmt	331	:	Work done upto the billed Quantity and Quality is satisfactory.

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 056.
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner